

ID	Predecessors	Task Name	Duration	Start	Finish	March			May			July			
						M	B	E	M	B	E	M	B	E	M
1		<b>Grout Remediation Project - Operational Project Plan</b>	<b>225 days</b>	<b>Mon 7/10/13</b>	<b>Fri 5/09/14</b>										
2		<b>Grout Remediation Site 2</b>	<b>225 days</b>	<b>Mon 7/10/13</b>	<b>Fri 5/09/14</b>										
3		<b>Pre Remediation Works</b>	<b>103 days</b>	<b>Mon 7/10/13</b>	<b>Thu 13/03/14</b>										
4		Baseline Flora Monitoring	1 day	Wed 11/12/13	Wed 11/12/13										
5		Installation of Photo Monitoring Points	1 day	Mon 7/10/13	Mon 7/10/13										
6		Installation of Erosion and Sediment Controls	3 days	Mon 4/11/13	Wed 6/11/13										
7		Installation of Guidance rope on steep sections	1 day	Mon 9/12/13	Mon 9/12/13										
8		Equipment/ gear mobilisation	10 days	Mon 24/02/14	Fri 7/03/14										
9		Grout Remediation Management Plan Draft Submission to OEH	20 days	Mon 18/11/13	Fri 13/12/13										
10	9	Grout Remediation Plan Final and OPP submission for OEH Approval	45 days	Mon 16/12/13	Mon 3/03/14										
11	10	OEH Approval of Grout Remediation Plan and OPP	7 days	Tue 4/03/14	Wed 12/03/14										
12	11	Installation of additional Erosion and Sediment Controls as per approved ESC Plan	1 day	Thu 13/03/14	Thu 13/03/14										
13		<b>Grout Remediation Activities ( Section 1 - 6)</b>	<b>60 days</b>	<b>Fri 14/03/14</b>	<b>Wed 11/06/14</b>										
14		<b>Section 1 (CH0 - CH20)</b>	<b>10 days</b>	<b>Fri 14/03/14</b>	<b>Thu 27/03/14</b>										
15	12	Grout Removal and bagging	10 days	Fri 14/03/14	Thu 27/03/14										
16		<b>Section 2 (CH20 - CH40)</b>	<b>10 days</b>	<b>Fri 28/03/14</b>	<b>Thu 10/04/14</b>										
17	15	Grout Removal and bagging	10 days	Fri 28/03/14	Thu 10/04/14										
18		<b>Section 3 (CH40 - CH60)</b>	<b>10 days</b>	<b>Fri 11/04/14</b>	<b>Tue 29/04/14</b>										
19	17	Grout Removal and bagging	10 days	Fri 11/04/14	Tue 29/04/14										
20		<b>Section 4 (CH60 - CH80)</b>	<b>10 days</b>	<b>Wed 30/04/14</b>	<b>Tue 13/05/14</b>										
21	19	Grout Removal and bagging	10 days	Wed 30/04/14	Tue 13/05/14										
22		<b>Section 5 (CH80 - CH100)</b>	<b>10 days</b>	<b>Wed 14/05/14</b>	<b>Tue 27/05/14</b>										
23	21	Grout Removal and bagging	10 days	Wed 14/05/14	Tue 27/05/14										
24		<b>Section 6 (CH100 - CH120)</b>	<b>10 days</b>	<b>Wed 28/05/14</b>	<b>Wed 11/06/14</b>										
25	23	Grout Removal and bagging	10 days	Wed 28/05/14	Wed 11/06/14										
26		<b>Post Remediation Activities</b>	<b>60 days</b>	<b>Mon 16/06/14</b>	<b>Fri 5/09/14</b>										
27	25	Post Remediation Weed Control Activities	2 days	Mon 16/06/14	Tue 17/06/14										
28	27	Rehabilitation of disturbed areas	10 days	Wed 18/06/14	Tue 1/07/14										
29	28	Demobilisation	5 days	Wed 2/07/14	Tue 8/07/14										
30	29	Vegetation Monitoring	2 days	Wed 9/07/14	Thu 10/07/14										
31	30	Develop Remediation Completion Report	30 days	Fri 11/07/14	Thu 21/08/14										
32	31	OEH Approval of Remediation Completion Report	10 days	Fri 22/08/14	Thu 4/09/14										
33	32	Cessation of activities at Grout Site 2	1 day	Fri 5/09/14	Fri 5/09/14										
34															
35		<b>Note: Grout removal under this OPP is planned to be undertaken in Parallel with removal activities at Grout Site 1. This will however be dependent on weather conditions and operational requirements. The timing in this OPP is reflective of this.</b>													
36															

Project: Grout Remediation Proje  
Date: Thu 6/03/14

Task		Summary		External Milestone		Inactive Summary		Manual Summary Rollup		Finish-only	
Split		Project Summary		Inactive Task		Manual Task		Manual Summary		Deadline	
Milestone		External Tasks		Inactive Milestone		Duration-only		Start-only		Progress	